



2019 Fitchrona Road / Nesbitt Road Roundabout Construction

Department of Public Works Update

July 24, 2019

Project information: Construction of a single lane roundabout, storm sewer upgrades, watermain relocation, and lighting upgrades.

Timeline: Construction July 10 - October 2019

Road Closures, Vehicle Traffic: Intersection is closed to through traffic. A [signed detour](#) is posted. Alternate travel routes ridesharing, transit, and nonmotorized travel is encouraged to reduce congestion during this time. Plan ahead for backups and delays near PD/McKee

Business and Resident access: Refer to [July 10](#) Construction Update. The routes are take more time to get there, but the welcoming business staff appreciate the special trip you made!

Property owners in the construction zone may experience temporary closures while working in front of driveways. Please coordinate with the **project inspector** to inform of your daily activities and deliveries.

Communication: Refer to [July 10](#) Construction Update. Sign up for [Notify Me](#) to receive notices of project update changes.

Project Updates: Refer to [July 10](#) Construction Update Info. Excavation is occurring to shape the new roundabout. All vehicle, bike and pedestrian access through the construction zone is prohibited and alternate routes must be used.

Typical construction times are 7am-7pm weekdays, but may extend later in the day if a critical construction element needs completing.

A large area short duration water shutoff affecting Fitchrona Road and the Quarry Vista Subdivision is being coordinated for early August to make a new water connection. Details about the shutoff and additional notifications will be forthcoming July 29, 2019. **The attached map** shows the area that will be effected by the shutoff.

Business Resources:

Construction Survival Guide:

http://www.veronaroad.info/media/1056/verona-road-project-in-this-together-program-packet_june-2014.pdf

Directions and Mapping

[DCI Maps](#) allows you to create custom direction maps to your business.

Contact Information:

Project Inspector

Brian Bilstad

AECOM

608-335-9648

Email: brian.bilstad@aecom.com

City of Fitchburg Project Manager

Bill Balke

City of Fitchburg

5520 Lacy Road

608-270-4264 (Office)

608-215-6239 (Cell)

Bill.balke@fitchburgwi.gov

AECOM Project Manager

AECOM

Tyler Tkchuk

608-836-9800 (Office)

Tyler.tkchuk@aecom.com

Contractor Project Manager

Frank Wizner

Integrity Grading and Excavating

Business Outreach Coordinator

Cindy Jaggi

608-712-1980

cjaggiedp@tds.net

Project Page Link

www.fitchburgwi.gov/Roundabout

Notify Me

<http://www.fitchburgwi.gov/list.aspx>



Two Week Outlook:

Week of 7/22/2019: Excavation and rough grading.

Week of 7/29/2019: Material delivery.

Week of 8/5/2019: Watermain relocation and Storm Sewer Installation

Important Dates

Early August – Watermain and Storm Sewer Installation

Late August – Electrical and Gravel.

