

FISH HATCHERY ROAD CONSTRUCTION UPDATE

Forward this email to family, friends and co-workers who travel this area and encourage them to [sign up](#) for Project email updates!

STAY INFORMED: Fish Hatchery Road [Project website](#) and connect through [Facebook](#), [Twitter](#) and [YouTube](#).

Weekly Construction Update: May 26 – June 4

Access is open to area businesses and neighborhoods in the project area. Please continue to patronize our local businesses

Overall Project Summary: Reconstruct FHR from Traceway Drive south to Brendan Avenue

- ~~Stage Pre-E (Temporary Accommodations): Through April 12th~~
- **Stage E (Reconstruct NB lanes, Traffic pushed west & occupy existing SB lanes): April 13th – July**
- Stage F (Reconstruct SB lanes, Traffic moved east & onto new NB lanes): July – October
- Stage G (Medians, Daily closures with traffic split & using permanent lanes): Fall – 11/12/21

Recent Milestones

- All proposed NB storm sewer and water installations are complete (however, 1 hydrant still needs to be flushed and tested)
- All proposed NB mainline excavation is complete and rocked, except the Glacier Valley intersection (noted above)

Traffic Alerts:

- Current Conditions:
 - Stage E w/ existing NB lanes under construction
 - SB Fish Hatchery left turn lane at E. Cheryl is closed
- Upcoming:
 - **Tues, 6/1: Glacier Valley (at Cahill): Long-term shutdown for remainder of stage. Motorists can access Glacier Valley from south across from Mickelson Pkwy**
 - **Temp gravel path connection to overpass will remain available (but at-grade crossing at intersection will be closed)**
 - Wed, 5/26: SB (Beltline – Traceway) lane closure for punch-list walk through
 - Wed, 6/2: GWC & GWC/FHR intersection lane closures for side street punch-list walk through

Plan Ahead: Three-week construction outlook

- Remaining Week
 - Roadway:
 - Start crushing remaining concrete pavement
 - Continue adjusting inlets and preparing sidewalk & dvwy base
 - Excavate remaining mainline segment & rock (Breckenridge – DNR)
 - Storm Sewer & Water:
 - Flush remaining hydrant and pressure test, adjust inlet castings for 18" median curb
 - Streetscaping: Finish available median mix (assorted perennials)
 - Signing: Band signs to Ochalla & Traceway signals
 - Electrical: Pouring street light bases
- Week of 6/1
 - Roadway:
 - Prepare topsoil & work behind curb
 - Excavate Glacier Valley
 - Finish Concrete
 - Electrical: Continue installing bases & handholes
 - Signing and restoration
- Week of 6/7 – Fine Grading
- Week of 6/14 – HMA paving

The project field office is located at [2948 North Fish Hatchery Road, Fitchburg, WI](#). If you plan to stop onsite, please call ahead of time (608) 347-1355 so we can ensure someone is available to meet.

