

Good morning,

The 2020 construction season is underway, and weekly construction updates have begun to keep you informed on the Fish Hatchery Road Project in Fitchburg.

Forward this email to family, friends and co-workers who travel on Fish Hatchery Road in Fitchburg and encourage them to [sign up for](#) Fish Hatchery Road Project email updates!

STAY INFORMED: Fish Hatchery Road [Project website](#) and connect through [Facebook](#), [Twitter](#) and [YouTube](#).

Weekly Construction Update: April 6-10

Access is open to area businesses and neighborhoods in the project area. Please continue to patronize the local businesses

Overall Project Summary: Reconstruct FHR from Traceway Drive to the Beltline

- **Stage A (Construct Temp Median Accommodations): First half of April**
- Stage B (Construct NB lanes, Traffic shifted to existing SB lanes): Mid-April into July
- Stage C (Construct SB, Traffic shifted onto new NB lanes): Mid-Summer to Fall
- Stage D (Finish medians, Traffic pushed back to outer permanent lanes): Late Fall, with winter shut down
2021 (Construct from McKee Rd to Traceway Drive in similar sequencing)

Current Fish Hatchery Road (CTH D) Construction Operations

- The median lane of travel is **CLOSED** within the project limits to perform median removals, construct crossovers and temporary business access needed in the next stage.
- One lane of travel is available in each direction in addition to the bus lane.
 - Be alert for potential bus lane closures as utility company crews and equipment may be intermittently working in those areas.
- All turning movements are **OPEN** along Fish Hatchery Road.
- Temporary traffic signals are being installed at Greenway Cross and Post Road.
- Temporary lighting will be installed along the west side of the road.
- Multiple utility relocation operations at Greenway Cross

Plan Ahead: Two week look-ahead for April 13-24

- The STAGE B traffic switch is planned for the week of April 20th, depending on weather and utility relocations. The stage's upcoming traffic configuration includes:
 - All traffic will be shifted and use the existing southbound lanes of travel while the northbound lanes are reconstructed. This will be in effect through the beginning of July.
 - Northbound will shift over to the southbound lanes near Nine Springs Creek, remain on the west side of the median through Greenway Cross where northbound traffic will cross back over to the existing northbound lanes, south of the Beltline Interchange.
 - One lane of travel in each direction is maintained.
 - A dual left turn lane will be provided between intersections.
 - Turn Lanes at intersections and driveways will be maintained.

- Driveway access along the northbound lanes (east side of the road) will remain open during construction, however, traffic will have to cross through the construction zone for access.
- All street access to the west will be maintained.
- Greenway Cross and Post Road construction and restrictions will be sequenced allowing one intersection to remain open at all times.
- Other upcoming STAGE B operations will include:
 - Utility relocations that have the potential to intermittently impact businesses. Prior notification for any impact will be provided to specific businesses.
 - Pike Drive will be constructed and extend to the east of Fish Hatchery Road. New access to adjacent properties will be constructed.
 - Removals and grading operations will work from north to south starting near Greenway Cross.

The project field office is located at [2948 North Fish Hatchery Road, Fitchburg, WI](#). If you plan to stop onsite, please call ahead of time (608) 347-1355 so we can ensure someone is available to meet.