

FISH HATCHERY ROAD CONSTRUCTION UPDATE

Forward this email to family, friends and co-workers who travel this area and encourage them to [sign up](#) for Project email updates!

STAY INFORMED: Fish Hatchery Road [Project website](#) and connect through [Facebook](#), [Twitter](#) and [YouTube](#).

Weekly Construction Update: March 23 – March 30

Access is open to area businesses and neighborhoods in the project area. Please continue to patronize our local businesses

Overall Project Summary: Reconstruct FHR from Traceway Drive south to Brendan Avenue

- **Stage Pre-E (Temporary Accommodations): Through mid-April**
- Stage E (Reconstruct NB lanes, Traffic pushed west & occupy existing SB lanes): Mid-April – July
- Stage F (Reconstruct SB lanes, Traffic moved east & onto new NB lanes): July – October
- Stage G (Medians, Daily closures with traffic split & using permanent lanes): Fall – 11/12/21

Recent Milestones

- South of Traceway:
 - Complete clearing and grubbing north of McKee
 - Resolved Stage Pre-E utility conflicts
 - Installed erosion control at McKee intersection
 - Install riprap and backfill around pedestrian bridge abutments
- North of Traceway
 - Installed permanent traffic signals at Greenway (temp signals removed)

Traffic Alerts:

- Brendan Ave – Traceway
 - Daily lane closures
 - NB 9 am – 3 pm
 - SB 8 am – 3 pm
- Post Rd intersection
 - Anticipate continuous bus lane closures next week (3/29) to install permanent signal equipment
 - Bus stop access will be maintained
 - Daily single through lane closures (9 am – 3 pm)
- Similar closures for Ochalla Dr and Traceway signal work & associated night time impacts forthcoming

Plan Ahead: Two-week construction outlook

- South of Traceway
 - Current Week:
 - Switch McKee intersection over to temporary signals
 - Complete median setup & removals (for temp pavement widening ahead of the traffic switch)
 - Next Week:
 - Finish median removals and prep work
 - Build path to pedestrian bridge
 - Utility relocations at detention pond & OH poles relocated north of Caddis
- North of Traceway
 - This Week:
 - None anticipated
 - Next Week:
 - Start installing permanent traffic signals at Post Rd, finish miscellaneous Greenway Cross signal items

The project field office is located at [2948 North Fish Hatchery Road, Fitchburg, WI](#). If you plan to stop onsite, please call ahead of time (608) 347-1355 so we can ensure someone is available to meet.

