

FISH HATCHERY ROAD CONSTRUCTION UPDATE

Forward this email to family, friends and co-workers who travel this area and encourage them to [sign up](#) for Project email updates!

STAY INFORMED: Fish Hatchery Road [Project website](#) and connect through [Facebook](#), [Twitter](#) and [YouTube](#).

Weekly Construction Update: April 28 – May 7

Access is open to area businesses and neighborhoods in the project area. Please continue to patronize our local businesses

Overall Project Summary: Reconstruct FHR from Traceway Drive south to Brendan Avenue

• ~~Stage Pre-E (Temporary Accommodations): Through April 12th~~

- **Stage E (Reconstruct NB lanes, Traffic pushed west & occupy existing SB lanes): April 13th – July**
- Stage F (Reconstruct SB lanes, Traffic moved east & onto new NB lanes): July – October
- Stage G (Medians, Daily closures with traffic split & using permanent lanes): Fall – 11/12/21

Recent Milestones

- Removed all existing concrete pavement (except under recycle pile north of Glacier)
- Installed all storm sewer south of Glacier (except Inlet 5.1)
- Starting box culvert work
- Crushing and recycling existing concrete pavement
- MGE Gas completed all of their current stage relocation work
- Installed fiber optic & interconnect cable from Greenway Cross to Traceway

Traffic Alerts:

- Brendan Ave – Traceway and Post Rd intersection
 - Traffic remains bidirectional using the existing SB lanes while NB is reconstructed
 - The pedestrian overpass near McKee Rd is closed, but should be open by this weekend
- Upcoming:
 - Beltline to Traceway: Daily lane closures for the streetscaping operations. The work to install the plantings is scheduled to begin Monday, 5/3 and likely last into the following week.
 - Traffic signal installations at Traceway and Ochalla will be ongoing over the next couple of weeks.

Plan Ahead: Three-week construction outlook

- Remaining Week
 - Structures: install new inlet risers, deck preparation
 - Roadway: grade and rock south of Glacier, then ~300 ft south of Caddis
 - Storm sewer: 2 runs along southside of Caddis, jump to box culvert and start working south toward Breckenridge
 - Watermain: Hydrant north of Breckenridge (560+85 NB) Thursday/Fri
 - Electrical: finish Traceway traffic signal assembly and potentially start installs
 - Finish crushing pvmt
- Week of 5/3
 - Structures: Cure time & install waterproofing
 - Roadway: grade and rock from Breckenridge south
 - Storm Sewer: Continue water & storm sewer installation working south of the box culvert
 - Watermain: Hydrant (551+15)
 - Electrical: Install Traceway signals
 - Streetscaping: Install GWC – Traceway, daily closures (9-3)
 - Signing – Install signs on traffic signal poles at GWC & Post, and Roundabout
- Week of 5/10
 - Structures: off site
 - Roadway: Breckenridge toward Caddis
 - Storm Sewer & Water: Caddis to Glacier Valley, with Roadway behind
 - Streetscaping: continues (2nd wk)
 - Electrical: Potentially start assembling Ochalla traffic signals



- Televised storm
- Begin removing electrical items including some street lighting (but temporary lighting will be installed prior)
- Next Week:
 - Begin installing storm sewer along NB, near McKee intersection
 - Continue concrete pavement removals at south limits working north

The project field office is located at [2948 North Fish Hatchery Road, Fitchburg, WI](#). If you plan to stop onsite, please call ahead of time (608) 347-1355 so we can ensure someone is available to meet.