

FISH HATCHERY ROAD CONSTRUCTION UPDATE

Forward this email to family, friends and co-workers who travel this area and encourage them to [sign up](#) for Project email updates! *STAY INFORMED*: Fish Hatchery Road [Project website](#) and connect through [Facebook](#), [Twitter](#) and [YouTube](#).

Weekly Construction Update: September 29 – October 8

Access is open to area businesses and neighborhoods in the project area. Please continue to patronize our local businesses

Overall Project Summary: Reconstruct FHR from Traceway Drive south to Brendan Avenue

- ~~Stage Pre-E (Temporary Accommodations): Through April 12th~~
- ~~Stage E (Reconstruct NB lanes, Traffic pushed west & occupy existing SB lanes): April 13th – June 28th~~
- **Stage F (Reconstruct SB lanes, Traffic moved east & onto new NB lanes): June 28th – End of October**
- Stage G (Medians, Daily closures with traffic split & using permanent lanes): End of October – 11/12/21

Traffic Alerts:

- Current Conditions:
 - Stage F: FHR traffic on new NB lanes, SB being reconstructed
 - Stage F1 (@ McKee & Caddis): Traffic shifted onto south half while north half is reconstructed
 - GWC Daily Lane Closures: Pour bike push button base in pork chop island, pour colored concrete sidewalk in pork chop island (East side of Intersection)
- Upcoming Impacts:
 - TBD: Close SB left lane and bus lane north of Traceway for light pole installation
 - TBD: Anticipate shutting down Greenway Cross & Bryant Road Roundabout two days in late October (8 am – 6 pm)
 - TBD: Anticipate Stage G switch in second half of October

Plan Ahead: Three-week construction outlook

- Week of 9/27
 - Concrete pavement and curb and gutter at McKee, pour sidewalk at the north side of Caddis Bend & finish remaining colored median concrete
 - Finish electrical underground, potentially pull wire
 - Prepping sidewalk, placing topsoil, adjusting water valves, sanitary manholes and storm sewer structures
 - Sack rub R-13-355 coping
- Week of 10/4
 - Finish restoration and available median streetscaping
 - Finish electrical wiring, hang poles
 - Signing
 - Fine grading tues – thurs
 - McKee sidewalk towards end of the week
 - Pull wire for lighting/signals
 - Stain R-13-355 wall, apply touch up paint to pedestrian bridge
 - Pines apartment sign/grading
- Week of 10/11
 - Pave SB HMA (binder, surface, bike path)
- Week of 10/18
 - Permanent Pavement Marking
 - Install R-13-355 and Ped Path Rail
 - Potential switch to Stage G at the end of the week

The project field office is located at [2948 North Fish Hatchery Road, Fitchburg, WI](#). If you plan to stop onsite, please call ahead of time (608) 347-1355 so we can ensure someone is available to meet.

