FISH HATCHERY ROAD CONSTRUCTION UPDATE

Forward this email to family, friends and co-workers who travel this area and encourage them to sign up for Project email updates!

STAY INFORMED: Fish Hatchery Road <u>Project website</u> and connect through <u>Facebook</u>, <u>Twitter</u> and <u>YouTube</u>.

Weekly Construction Update: May 19 – May 28

Access is open to area businesses and neighborhoods in the project area. Please continue to patronize our local businesses

Overall Project Summary: Reconstruct FHR from Traceway Drive south to Brendan Avenue

- Stage Pre-E (Temporary Accommodations): Through April 12th
- Stage E (Reconstruct NB lanes, Traffic pushed west & occupy existing SB lanes): April 13th July
- Stage F (Reconstruct SB lanes, Traffic moved east & onto new NB lanes): July October
- Stage G (Medians, Daily closures with traffic split & using permanent lanes): Fall 11/12/21

Recent Milestones

- Complete retaining block wall just south of bike bridge at McKee installation
- All storm sewer, water installations, and grading is complete except the segment between Breckenridge to Caddis, and Glacier Valley intersection
- Pour monotube bases at DNR/Caddis intersection

Traffic Alerts:

- Current Conditions:
 - o FHR southbound left turn at E. Cheryl is closed
- Upcoming:
 - Traceway & Ochalla
 - Southbound lane closures Thurs 5/20
 - Streetscaping
 - Mon, 5/24 & Tues, 5/25: Northbound median lane to close to install perennials in median (9am 3pm)
 - Storm sewer punch list walk through
 - Wed, 5/26: Southbound (Beltline Traceway) lane closure for storm walk thru (9am 1pm)
 - Wed, 6/2: GWC & GWC/FHR intersection lane closure for storm walk thru (9am 1pm)
 - Glacier Valley (at Cahill) Shutdown scheduled for 6/1 (following Memorial Day wknd) and will continue until we switch to Stage F (anticipated in early July)
 - Temp gravel path connection from Glacier Valley to the pedestrian overpass will remain available (at grade crossing at intersection will be closed)

Plan Ahead: Three-week construction outlook

- Remaining Week
 - Roadway: Complete Breckenridge to Caddis segment, start grading behind curb north of Breckenridge
 - Storm Sewer & Water: Finish up underground with focus on Caddis to Glacier Valley
 - o Electrical: Install monotube signal arms at Ochalla & Traceway
- Week of 5/24
 - o Roadway: Adjust inlets, crush remaining pvmt, sidewalk & dvwy prep
 - o Storm Sewer & Water: Finish up remaining loose ends
 - Streetscaping: Install perennials
 - Restoration: landscape Avalon driveway ditch, remaining topsoil behind High Ridge Mall retaining walls, and any topsoiled slopes along FHR
 - Signing: Band signs to Ochalla & Traceway signals
 - Electrical: Finish wiring Ochalla & Traceway signals, start light bases south of Traceway

The project field office is located at <u>2948 North Fish Hatchery Road, Fitchburg, WI</u>. If you plan to stop onsite, please call ahead of time (608) 347-1355 so we can ensure someone is available to meet.

